Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
92	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of Engineer incharge of work. 300 to 350m	Rmtr	50.00	866.09	43304.50	0	866.09	0	0	866.09	0	0.00	0.00
93	Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty complete as per specifications and directions of Engineer incharge of work.	Rmtr	70.00	1390.99	97369.30	0	1390.99	0	0	1390.99	0	0.00	0.00
94	Providing 250mm dia PVC Pipe 6kg/cm complete as per specifications and directions of Engineer incharge of work.	Rmtr	18.00	1154.78	20786.04	0	1154.78	0	0	1154.78	0	0.00	0.00
95	Providing and fixing 160mm Borewell Cap complete as per specifications and directions of Engineer incharge of work.	Each	1.00	104.98	104.98	0	104.98	0	0	104.98	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
96	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps (12.5 HP 25 Stage) complete as per specifications and directions of Engineer incharge of work.	No	1.00	63407.92	63407.92	0	63407.92	0	0	63407.92	0	0.00	0.00
97	Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour, charges HOM of equipments complete as per specifications and directions of Engineer incharge of work.	Mtr	300.00	452.46	135738.00	0	452.46	0	0	452.46	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
98	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A. complete as per specifications and directions of Engineer incharge of work.	Mtr	540.00	133.01	71825.40	0	133.01	0	0	133.01	0	0.00	0.00
99	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00) complete as per specifications and directions of Engineer incharge of work.	Each	43.33	92.38	4002.83	0	92.38	0	0	92.38	0	0.00	0.00
100	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc.,complete as per specifications and directions of Engineer incharge of work.	Each	1.00	317.04	317.04	0	317.04	0	0	317.04	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
101	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A complete as per specifications and directions of Engineer incharge of work.	Mtr	30.00	147.39	4421.70	0	147.39	0	0	147.39	0	0.00	0.00
102	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct complete as per specifications and directions of Engineer incharge of work.	Mtr	30.00	11.34	340.20	0	11.34	0	0	11.34	0	0.00	0.00
103	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete as per specifications and directions of Engineer incharge of work.	Mtr	25.00	89.23	2230.75	0	89.23	0	0	89.23	0	0.00	0.00
104	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV complete as per specifications and directions of Engineer incharge of work.	Mtr	3.00	362.18	1086.54	0	362.18	0	0	362.18	0	0.00	0.00
105	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., complete as per specifications and directions of Engineer incharge of work.	No.	1.00	293.94	293.94	0	293.94	0	0	293.94	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
106	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, complete as per specifications and directions of Engineer incharge of work.	No	1.00	2862.80	2862.80	0	2862.80	0	0	2862.80	0	0.00	0.00
107	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers complete as per specifications and directions of Engineer incharge of work.	No.	6.00	188.96	1133.76	0	188.96	0	0	188.96	0	0.00	0.00
108	Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer incharge of work.	Nos	2.00	1658.05	3316.10	0	1658.05	0	0	1658.05	0	0.00	0.00
109	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete as per specifications and directions of Engineer incharge of work.	No	1.00	239.25	239.25	0	239.25	0	0	239.25	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Present	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
110	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete as per specifications and directions of Engineer incharge of work.	No	4.00	109.49	437.96	0	109.49	0	0	109.49	0	0.00	0.00
111	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps Group A TPN complete as per specifications and directions of Engineer incharge of work.	No	1.00	1624.04	1624.04	0	1624.04	0	0	1624.04	0	0.00	0.00
112	Supplying fully automatic store detta starer unit push button type with suitable wires three contractors one adjustable termal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired offer fixing to the wooden board for motor upto 12.50 HP complete as per specifications and directions of Engineer incharge of work.	No.	1.00	6910.83	6910.83	0	6910.83	0	0	6910.83	0	0.00	0.00
113	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole complete as per specifications and directions of Engineer incharge of work.	Cum	67.50	197.36	13321.80	0	197.36	0	0	197.36	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
114	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., complete as per specifications and directions of Engineer incharge of work.	Rmtr	100.00	164.82	16482.00	0	164.82	0	0	164.82	0	0.00	0.00
115	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs complete as per specifications and directions of Engineer incharge of work.	Cum	67.50	64.04	4322.70	0	64.04	0	0	64.04	0	0.00	0.00
116	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer incharge of work.	Each	4.00	2225.58	8902.32	0	2225.58	0	0	2225.58	0	0.00	0.00
117	Providing and fixing of clampset and borewell cap to the pump complete as per specifications and directions of Engineer incharge of work.	No.	1.00	472.41	472.41	0	472.41	0	0	472.41	0	0.00	0.00
118	Providing and 175mm dia MS Coller etc as per specification and direction engineer in charge of the work.	Nos.	15.00	157.47	2362.05	0	157.47	0	0	157.47	0	0.00	0.00
119	Providing Heavyduty coller 50mm dia complete as per specifications and directions of Engineer incharge of work.	Nos.	15.00	157.47	2362.05	0	157.47	0	0	157.47	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Present	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
120	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap. Cable clips with bolts, nuts, valves guages etc., involved in the job (Necessary GI pipe and specials with be supplied by the board at the site free of cost) complete as per specifications and directions of Engineer incharge of work.	Nos.	1.00	3149.40	3149.40	0	3149.40	0	0	3149.40	0	0.00	0.00
121	Providing 20mm square M.S footrest and fixing in manhole Nos 232.00 with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications and directions of Engineer incharge of work.	No.s	4.00	312.92	1251.68	0	312.92	0	0	312.92	0	0.00	0.00
122	Providing and fixing white vitreous china clay, water closet europeon type (pedestal type, p-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level,P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets , 40mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design,painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications and directions of Engineer incharge of work.	Each	7.00	5619.03	39333.21	0	5619.03	0	0	5619.03	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
123	Providing and fixing white vitreous china clay,flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets ,32mm C.P brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications and directions of Engineer incharge of work.	Unit	5.00	3570.29	17851.45	0	3570.29	0	0	3570.29	0	0.00	0.00
124	Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications and directions of Engineer incharge of work.	Unit	5.00	1287.98	6439.90	0	1287.98	0	0	1287.98	0	0.00	0.00
125	Providing and fixing C.P brass towel rail 740mm length, 20mm dia with C.P brackets, fixed to wooden cleats with C.P brass screws including cost of materials, labour complete as per specifications and directions of Engineer incharge of work.	Unit	5.00	837.87	4189.35	0	837.87	0	0	837.87	0	0.00	0.00
126	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia complete as per specifications and directions of Engineer incharge of work.	Each	8.00	170.07	1360.56	0	170.07	0	0	170.07	0	0.00	0.00
127	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing .For Rain water pipe.complete as per specifications and directions of Engineer incharge of work.110 mm dia	m	132.00	492.06	64951.92	0	492.06	0	0	492.06	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
128	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing .For Rain water pipe.complete as per specifications and directions of Engineer incharge of work.160mm dia	m	66.30	967.12	64120.06	0	967.12	0	0	967.12	0	0.00	0.00
129	Constructing brick masonry inspection chamber 600x600mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 600x600mm and 450mm depth (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 600x600mm complete as per specifications and directions of Engineer	Nos.	7.00	9625.83	67380.81	0	9625.83	0	0	9625.83	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
130	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 2000 Litre capacity) complete as per specifications and directions of Engineer incharge of work.	Each	1.00	15482.95	15482.95	0	15482.95	0	0	15482.95	0	0.00	0.00
131	Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer incharge of work.	Each	6.00	196.14	1176.84	0	196.14	0	0	196.14	0	0.00	0.00
132	Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer incharge of work.	Each	6.00	159.86	959.16	0	159.86	0	0	159.86	0	0.00	0.00
133	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer incharge of work.	Each	2.00	380.95	761.90	0	380.95	0	0	380.95	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
134	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) complete as per specifications and directions of Engineer incharge of work.20mm nominal OD pipes	m	39.40	266.44	10497.74	0	266.44	0	0	266.44	0	0.00	0.00
135	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) complete as per specifications and directions of Engineer incharge of work.25mm nominal OD pipes	m	39.40	332.20	13088.68	0	332.20	0	0	332.20	0	0.00	0.00